EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvement to Road & Drain at Chokkanahalli Seniwar House Road in Ward no:05, Byatarayanapura Sub Divn
2	Amount of Work Portion	
3	Estimated Cost	10.00 Lakhs
4	Name of Contractor	Krishnagowda. N. Patil
5	Agreement No	85/18-19
6	No and date under which work order issued	85/18-19, 27-8-18
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	26-10-2018
9	Date of receipt of application in the sub division office	26-10-2018
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	97 Days
15	Date of recommending time limit applied for	26-10-2018
16	Whether the original application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Sanitary waste was under water spot, Due to Sanitary waste, Delay.
22	Remarks of the EE with the daily rate of penalty proposed	EOT Approved with penalty Rs. 3150.00 from 27-08-2018 to 29-1-2019.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Engineer

Executive Engineer
Byatarayanapura Division, Bangalore

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24
Assistant Executive Engineer
Byatarayanapura Sub Division,

Chief Engineer
Yelahanka Zone, Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.